

Change Order No. 06
 Date: 9/18/2014
 Project Name: Johnson County ASTRO 25 System
 Customer Name: Johnson County, Texas
 Customer Project Mgr: Lt Tim Jones

The purpose of this Change Order is to:

The purpose of this Change Order is to cover additional costs for the Shelter Grounding and HilCo Utility electrical feed which were not part of the scope of work. These tasks were part of the shelter build portion of the project for which the County was responsible. The Change Order also adjusts the completion date for the fourth site to match the construction schedule. The new date will be Oct. 31st 2014.

Contract # 11-15211/RH Contract Date: 06/27/2011

In accordance with the terms and conditions of the contract identified above between Johnson County, Texas and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 3,685,000.00
Previous Change Order amounts for Change Order numbers <input type="text" value="1"/> through <input type="text" value="5"/>	\$ 1,085,135.00
This Change Order:	\$ 28,568.18
New Contract Value:	\$ 4,798,703.18.

Completion Date Adjustments

Original Completion Date:	07/30/2012
Current Completion Date prior to this Change Order:	05/31/2014
New Completion Date:	10/31/2014

Changes in Equipment: (additions, deletions or modifications)
N/A

Changes in Services: (additions, deletions or modifications)
The change Order Covers additional labor associated with the Shelter Grounding and Electrical Path as follows:
Trenching and Drilling \$ 16,000.00
Electrical Feed Changes \$ 12,568.18

Schedule Changes: (describe change or N/A)
This Change Order extends the completion date for the fourth site to 10/31/2014.

Pricing Changes: (describe change or N/A)
N/A

Customer Responsibilities: (describe change or N/A)
N/A.

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)
Billing of this change order will occur once the additional equipment is delivered and services provided

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola Solutions, Inc.

By: Michael Duke

Printed Name: MICHAEL DUKE

Title: SERVICES DIRECTOR

Date: 10/21/2014

Coel Rond

Reviewed by: _____
Motorola Solutions Project Manager

Customer

By: Roger Harmon

Printed Name: Roger Harmon

Title: County Judge

Date: 10/27/14

Date: 10/21/2014